

FINANCIAL AND PHYSICAL PROGRESS UNDER MLALAD SCHEME FOR THE YEAR 2008-09 ONWARDS

Name of MLA: Smt. Kiran Walia

Name & No. of A/C / Ward:

Malviya Nagar (43)

Sr. No.	Year	Total Amt. allocated released/ spent and balance (year wise)	Executing Agency	Details of the Developmental work recommended by the MLA and approved	Total amt. Sanctioned	Date of Beginning of the work	Date of Completion of the work	Name of Contractor	Total amount Spent
1	2008-09	Released - 2149377, Spent - 2096354, Balance - 53023	BSES-RPL	Providing 200nos decorative street light in the constituency of Hon'ble MLA Shmt. Kiran Walia	2149377	11/2/2008	12/25/2008	M/S Sweka Power Tech	2096354
2	2008-09	Released - 2362713, Spent - 2184973, Balance - 177740	BSES-RPL	Providing 40nos decorative street light in the constituency of Hon'ble MLA Shmt. Kiran Walia.	2362713	2/26/2009	6/15/2009	M/S Sweka Power Tech	2184973
3	2009-10	Released - 397468, Spent - 351657, Balance - 45811	BSES-RPL	Installation of 04nos. Decorative poles with Flood light Luminarie in Hauz khas	397468	8/2/2010	2/28/2011	M/S Sweka Power Tech	351657
4	2009-10	Released - 1442981, Spent - 1235219, Balance - 207762	BSES-RPL	Installation of 20nos. Decorative poles in Hauz Khas	1442981	6/25/2010	2/28/2011	M/S Sweka Power Tech	1235219
5	2009-10	Released - 1769571, Spent - 1718019, Balance - 51552	BSES-RPL	Providing 165 nos.decorative fitting in Hauz khas constituency	1769571	11/25/2009	3/9/2010	M/S Sweka Power Tech	1718019
6	2010-11	Released - 957000, Spent - 0, Balance - 957000	BSES-RPL	Installation of 10nos. 7.5mtr Decorative pole with Flood Light Luminarie in the constituency of Hon'ble MLA Prof. Kiran Walia	957000	Yet to Start	Awarded	M/S Sweka Power Tech	0
7	2010-11	Released - 3541000, Spent - 0, Balance - 3541000	BSES-RPL	Installation of 50nos Decorative pole in Hon'ble MLA Prof. Kiran Walia Constituency	3541000	4/5/2011	WIP	M/S Sweka Power Tech	0
8	2010-11	Released - 1600000, Spent - 1556672, Balance - 43328	BSES-RPL	Providing Decorative fitting of 150nos in the constituency of Hon'ble MLA Prof.Kiran Walia.	1600000	1/4/2011	3/25/2011	M/S Sweka Power Tech	1556672

FINANCIAL AND PHYSICAL PROGRESS UNDER MLALAD SCHEME FOR THE YEAR 2008-09 ONWARDS

Name of MLA: Smt. Barkha Singh

Name & No. of A/C / Ward:

RK Puram (44)

Sr. No.	Year	Total Amt. allocated released/ spent and balance (year wise)	Executing Agency	Details of the Developmental work recommended by the MLA and approved	Total amt. Sanctioned	Date of Beginning of the work	Date of Completion of the work	Name of Contractor	Total amount Spent
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
1	2008-09	Released - 5800000, Spent - 5357872, Balance - 442128	BSES-RPL	Installation of 79 nos. decorative poles in the constituency of Mrs Barkha Singh MLA RKP	5800000	10/10/2008	1/19/2009	M/S Sweka Power Tech	5357872
2	2008-09	Released - 2200000, Spent - 2091638, Balance - 108362	BSES-RPL	Providing 200 nos. decorative fittings in the constituency of Mrs Barkha Singh MLA RKP	2200000	2/10/2008	10/24/2008	M/S Sweka Power Tech	2091638

Sr. No.	Year	Total Amt. allocated released/ spent and balance (year wise)	Executing Agency	Details of the Developmental work recommended by the MLA and approved	Total amt. Sanctioned	Date of Beginning of the work	Date of Completion of the work	Name of Contractor	Total amount Spent
3	2008-09	Released - 764608, Spent - 661216, Balance - 103392	BSES-RPL	Providing 10 No's Flood Lights in Constituency of honourable MLA Smt. Barkha Singh	764608	1/10/2009	11/30/2009	M/S Sweka Power Tech	661216
4	2008-09	Released - 2890730, Spent - 2360862, Balance - 529868	BSES-RPL	Providing 40 No's decorative poles in Constituency of honourable MLA Smt. Barkha Singh	2890730	1/9/2009	11/30/2009	M/S Sweka Power Tech	2360862
5	2008-09	Released - 1882883, Spent - 1824475, Balance - 58408	BSES-RPL	Providing 175 No's decorative fittings in Constituency of honourable MLA Smt. Barkha Singh	1882883	1/9/2009	1/20/2010	M/S Sweka Power Tech	1824475
6	2008-09	Released - 1842952, Spent - 1808589, Balance - 34363	BSES-RPL	Providing 10 No's 12 mtr. High Masts in Constituency of honourable MLA Smt. Barkha Singh	1842952	1/9/2009	11/30/2009	M/S Sweka Power Tech	1808589
7	2009-10	Released - 2484000, Spent - 2100163, Balance - 383837	BSES-RPL	Installation of 33Nos. decorative poles.	2484000	10/20/2010	2/28/2011	M/S Sweka Power Tech	2100163
8	2009-10	Released - 1034950, Spent - 0, Balance - 1034950	BSES-RPL	Installation of 65 PCC Poles with Sodium Fittings 150watts.	1034950	4/28/2011	WIP	M/S Arahant Cons Company	0
9	2009-10	Released - 1723000, Spent - 1627730, Balance - 95270	BSES-RPL	Supply of 9 Nos. 12 Mtr. High mast in Div. RKPuram.	1723000	6/25/2010	12/20/2010	M/S Sweka Power Tech	1627730
10	2009-10	Released - 6969000, Spent - 6042693, Balance - 926307	BSES-RPL	Providing 104 Nos. 7.5 Mts. Decorative poles in the Div. RKPuram.	6969000	6/20/2010	2/28/2011	M/S Sweka Power Tech	6042693
11	2009-10	Released - 2454000, Spent - 0, Balance - 2454000	BSES-RPL	Providing 36 Nos. 7.5 Mts. decorative poles	2454000	11/23/2010	WIP	M/S Sweka Power Tech	0
12	2010-11	Released - 549000, Spent - 415147, Balance - 133853	BSES-RPL	Supply and installation of 140 Nos. of sodium fittings in Div. RKPuram.	549000	5/21/2010	3/1/2011	M/S Vijay Electric Corporation	415147
13	2010-11	Released - 1630000, Spent - 1004664, Balance - 625336	BSES-RPL	Installation of 100 Nos. of Poles with sodium fittings in Div. RKPuram.	1630000	6/18/2010	3/3/2011	M/S Arahant Cons Company	1004664
14	2010-11	Released - 1630000, Spent - 981672, Balance - 648328	BSES-RPL	Installation of 100nos.PCC Poles with Sodium Fittings.	1630000	11/22/2010	1/3/2011	M/S Arahant Cons Company	981672
15	2010-11	Released - 1465000, Spent - 1104870, Balance - 360130	BSES-RPL	Installation of 350 Nos. Sodium fittings on various locations in Div R K Puram	1465000	2/12/2010	3/24/2011	M/S Vijay Electric Corporation	1104870

FINANCIAL AND PHYSICAL PROGRESS UNDER MLALAD SCHEME FOR THE YEAR 2008-09 ONWARDS

Name of MLA: Sh Vijay Lochav

Name & No. of A/C / Ward:

Bijwasan (36)

Sr. No.	Year	Total Amt. allocated released/ spent and balance (year wise)	Executing Agency	Details of the Developmental work recommended by the MLA and approved	Total amt. Sanctioned	Date of Beginning of the work	Date of Completion of the work	Name of Contractor	Total amount Spent
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)

Sr. No.	Year	Total Amt. allocated released/ spent and balance (year wise)	Executing Agency	Details of the Developmental work recommended by the MLA and approved	Total amt. Sanctioned	Date of Beginning of the work	Date of Completion of the work	Name of Contractor	Total amount Spent
1	2008-09	Released - 552148, Spent - 390624, Balance - 161524	BSES-RPL	Providing street lights at Bharthal Village. (115 fitting)	552148	28.07.2008	31.10.2008	M/S RK Enterprises	390624
2	2008-09	Released - 230604, Spent - 157355, Balance - 73249	BSES-RPL	Providing street lights at Dhool Sirs. (44 fitting)	230604	28.07.2008	31.10.2008	M/S RK Enterprises	157355
3	2008-09	Released - 365248, Spent - 258090, Balance - 107158	BSES-RPL	Providing street lights at Bamnoli Village. (96 fitting)	365248	28.07.2008	31.10.2008	M/S RK Enterprises	258090
4	2008-09	Released - 220000, Spent - 168550, Balance - 51450	BSES-RPL	Providing street lights in Mahipal Pur constituency of H'ble MLA Sh Vijay Lochav in Bagdolla Village inner lanes and 66 plotted area Bagdolla. (27 fitting)	220000	10/23/2008	10/30/2008	M/S A.P. Associate	168550
5	2008-09	Released - 430000, Spent - 0, Balance - 430000	BSES-RPL	Location under finalisation in consultation with Hon'ble MLA	430000	to be awarded	to be awarded	Awarded after finalisation	0
6	2008-09	Released - 13986, Spent - 11784, Balance - 2202	BSES-RPL	Estimate for providing Street Lighting of Vill. Bamnoli in Div. NJF. (4 fitting)	13986	04.10.2009	30.06.2010	M/S Harsh Trading Company	11784
7	2008-09	Released - 260091, Spent - 170674, Balance - 89417	BSES-RPL	Estimate for providing Street Lighting of Vill. Bharthal & Dhool Sirus Div. NJF. (51 fitting)	260091	04.10.2009	26.08.2010	M/S Harsh Trading Company	170674

FINANCIAL AND PHYSICAL PROGRESS UNDER MLALAD SCHEME FOR THE YEAR 2008-09 ONWARDS

Name of MLA: Sh Vijay Kumar Malhotra

Name & No. of A/C / Ward:

Greater Kailash (50)

Sr. No.	Year	Total Amt. allocated released/ spent and balance (year wise)	Executing Agency	Details of the Developmental work recommended by the MLA and approved	Total amt. Sanctioned	Date of Beginning of the work	Date of Completion of the work	Name of Contractor	Total amount Spent
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
1	2009-10	Released - 956000, Spent - 632156, Balance - 323844	BSES-RPL	Providing HPSV Lamps in back lane Street Lights in the constituency of MLA Sh Vijay kumar Malhotra (50 fitting)	956000	26.02.2010	26.04.2010	M/S Saras Power Projects	632156
2	2009-10	Released - 985000, Spent - 0, Balance - 985000	BSES-RPL	Installation of 70 nos. HPSV 150W & 30 nos. 70W street light fittings in back lane of Shapurjat village/colony under constituency of area MLA.	985000	10/30/2010	WIP	M/S Vijay Electric Corporation	0
3	2009-10	Released - 956000, Spent - 0, Balance - 956000	BSES-RPL	Location under finalisation in consultation with Hon'ble MLA	956000	to be awarded	to be awarded	Awarded after finalisation	0
4	2009-10	Released - 2179000, Spent - 1083329, Balance - 1095671	BSES-RPL	Installation of 33Nos. decorative poles.	2179000	05.06.2010	31.03.2011	M/S Bryn Construction Company	1083329

FINANCIAL AND PHYSICAL PROGRESS UNDER MLALAD SCHEME FOR THE YEAR 2008-09 ONWARDS

Name of MLA: Sh T. S. Marwah

Name & No. of A/C / Ward:

Jungpura (41)

Sr. No.	Year	Total Amt. allocated released/ spent and balance (year wise)	Executing Agency	Details of the Developmental work recommended by the MLA and approved	Total amt. Sanctioned	Date of Beginning of the work	Date of Completion of the work	Name of Contractor	Total amount Spent
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
1	2008-09	Released - 348000, Spent - 240699, Balance - 107301	BSES-RPL	Shifting of LT poles & conductors at Hari Nagar Ashram	348000	6/18/2009	12/7/2010	M/S Bryn Construction Company	240699

FINANCIAL AND PHYSICAL PROGRESS UNDER MLALAD SCHEME FOR THE YEAR 2008-09 ONWARDS

Name of MLA: Sh Sumesh Shokeen

Name & No. of A/C / Ward:

Matiala (34)

Sr. No.	Year	Total Amt. allocated released/ spent and balance (year wise)	Executing Agency	Details of the Developmental work recommended by the MLA and approved	Total amt. Sanctioned	Date of Beginning of the work	Date of Completion of the work	Name of Contractor	Total amount Spent
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
1	2010-11	Released - 90434, Spent - 64320, Balance - 26114	BSES-RPL	Shifting of 18 no LT poles at Kakrola in Dwarka divn on request of Sh Somesh Shokeen, MLA.	90434	11/4/2010	12/15/2010	M/S Gupta Traders	64320
2	2010-11	Released - 2075566, Spent - 0, Balance - 2075566	BSES-RPL	Erection of 10 nos. high mast (12 mtr) on request of Sh Somesh Shokeen, MLA, Matiyala ac, in Dwarka division.	2075566	WIP	WIP	M/S Sweka Power Tech	0
3	2010-11	Released - 561678, Spent - 318137, Balance - 243541	BSES-RPL	Installation of street light fittings in Najafgarh (120 fitting)	561678	27.09.2010	30.10.2010	M/S Harsh Trading Company	318137

FINANCIAL AND PHYSICAL PROGRESS UNDER MLALAD SCHEME FOR THE YEAR 2008-09 ONWARDS

Name of MLA: Sh Subhash Chopra

Name & No. of A/C / Ward:

Kalkaji (51)

Sr. No.	Year	Total Amt. allocated released/ spent and balance (year wise)	Executing Agency	Details of the Developmental work recommended by the MLA and approved	Total amt. Sanctioned	Date of Beginning of the work	Date of Completion of the work	Name of Contractor	Total amount Spent
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
1	2009-10	Released - 1381354, Spent - 933678, Balance - 447676	BSES-RPL	Prov. HPSV fittings & poles in the constituency of Sh Subhash Chopra, MLA. (150 fitting)	1381354	29.08.2009	31.03.2011	M/S Saras Power Projects	933678
2	2009-10	Released - 216113, Spent - 202838, Balance - 13275	BSES-RPL	Installation of 150W HPSV fittings at F.C. East. (15 fitting)	216113	20.11.2009	12.06.2010	M/S Amba Enterprises	202838
3	2009-10	Released - 344201, Spent - 324777, Balance - 19424	BSES-RPL	Installation of 150W HPSV fittings at B-blk F.C. West. (25 fitting)	344201	10.11.2009	13.06.2010	M/S Amba Enterprises	324777

Sr. No.	Year	Total Amt. allocated released/ spent and balance (year wise)	Executing Agency	Details of the Developmental work recommended by the MLA and approved	Total amt. Sanctioned	Date of Beginning of the work	Date of Completion of the work	Name of Contractor	Total amount Spent
4	2009-10	Released - 735567, Spent - 471225, Balance - 264342	BSES-RPL	Installation of 150W HPSV fittings at 2 no F.C. West. (50 fitting)	735567	04.11.2009	28.02.2011	M/S Amba Enterprises	471225
5	2009-10	Released - 434943, Spent - 313372, Balance - 121571	BSES-RPL	Installation of 150W HPSV fittings at Nawab Rampur. (30 fitting)	434943	08.09.2009	05.03.2010	M/S Amba Enterprises	313372
6	2009-10	Released - 325746, Spent - 233966, Balance - 91780	BSES-RPL	Installation of 150W HPSV fittings at Jullena More. (22 fitting)	325746	04.11.2009	20.02.2011	M/S Amba Enterprises	233966
7	2009-10	Released - 431000, Spent - 0, Balance - 431000	BSES-RPL	Provision of street light in the constituency of MLA, Sh Subhash Chopra. (60 fitting)	431000	Under Award	Under Award	Under Award	0
8	2009-10	Released - 181000, Spent - 0, Balance - 181000	BSES-RPL	Location under finalisation in consultation with Hon'ble MLA	181000	to be awarded	to be awarded	Aawarded after finalisation	0
9	2010-11	Released - 465000, Spent - 0, Balance - 465000	BSES-RPL	Location under finalisation in consultation with Hon'ble MLA	465000	to be awarded	to be awarded	Aawarded after finalisation	0

FINANCIAL AND PHYSICAL PROGRESS UNDER MLALAD SCHEME FOR THE YEAR 2008-09 ONWARDS

Name of MLA: Sh Sat Prakash Rana

Name & No. of A/C / Ward:

Bijwasan (36)

Sr. No.	Year	Total Amt. allocated released/ spent and balance (year wise)	Executing Agency	Details of the Developmental work recommended by the MLA and approved	Total amt. Sanctioned	Date of Beginning of the work	Date of Completion of the work	Name of Contractor	Total amount Spent
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
1	2010-11	Released - 2486703, Spent - 980384, Balance - 1506319	BSES-RPL	Shifting of HT O/H Conductor into HT UG	1243703	12/7/2010	3/21/2011	M/S A.P. Associate	980384

FINANCIAL AND PHYSICAL PROGRESS UNDER MLALAD SCHEME FOR THE YEAR 2008-09 ONWARDS

Name of MLA: Sh Ranbeer Singh Kharab

Name & No. of A/C / Ward:

Najaf Garh (28)

Sr. No.	Year	Total Amt. allocated released/ spent and balance (year wise)	Executing Agency	Details of the Developmental work recommended by the MLA and approved	Total amt. Sanctioned	Date of Beginning of the work	Date of Completion of the work	Name of Contractor	Total amount Spent
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
1	2008-09	Released - 125000, Spent - 62900, Balance - 62100	BSES-RPL	Est. for providing street light for Dada Budhe JFP (10 fitting))	125000	1/26/2009	4/1/2009	M/S RK Enterprises	62900

FINANCIAL AND PHYSICAL PROGRESS UNDER MLALAD SCHEME FOR THE YEAR 2008-09 ONWARDS

Name of MLA: Sh Ramesh Lamba

Name & No. of A/C / Ward:

Rajouri Garden (15)

Sr. No.	Year	Total Amt. allocated released/ spent and balance (year wise)	Executing Agency	Details of the Developmental work recommended by the MLA and approved	Total amt. Sanctioned	Date of Beginning of the work	Date of Completion of the work	Name of Contractor	Total amount Spent
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
1	2008-09	Released - 2699469, Spent - 2507809, Balance - 191660	BSES-RPL	Est. for 7.5 decorative pole at Maj. Sudesh Marg R. Garden (66 fitting)	2699469	10/18/2008	12/23/2008	M/S Sweka Power Tech	2507809
2	2008-09	Released - 2685592, Spent - 2530880, Balance - 154712	BSES-RPL	Est. of 7.5 mtr decorative pole at Maj. Suresh Garden (66 fitting)	2685592	12/10/2008	4/23/2009	M/S Sweka Power Tech	2530880

FINANCIAL AND PHYSICAL PROGRESS UNDER MLALAD SCHEME FOR THE YEAR 2008-09 ONWARDS

Name of MLA: Sh Ramesh Bidhuri

Name & No. of A/C / Ward:

Tughlakabad (52)

Sr. No.	Year	Total Amt. allocated released/ spent and balance (year wise)	Executing Agency	Details of the Developmental work recommended by the MLA and approved	Total amt. Sanctioned	Date of Beginning of the work	Date of Completion of the work	Name of Contractor	Total amount Spent
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
1	2008-09	Released - 636000, Spent - 324687, Balance - 311313	BSES-RPL	Providing Street Light points in the constituency of Sh Ramesh Bidhuri, MLA. (40 fitting)	636000	02.05.2008	31.03.2009	M/S Amba Enterprises	324687
2	2009-10	Released - 1297000, Spent - 930983, Balance - 366017	BSES-RPL	Providing street lights in the constituency of MLA Sh Rames Bidhuri, MLA. (300 fitting)	1297000	22.01.2010	31.03.2011	M/S Spark Utility Services Pvt Ltd.	930983

FINANCIAL AND PHYSICAL PROGRESS UNDER MLALAD SCHEME FOR THE YEAR 2008-09 ONWARDS

Name of MLA: Sh Prem Singh

Name & No. of A/C / Ward:

Ambedkar Nagar (40)

Sr. No.	Year	Total Amt. allocated released/ spent and balance (year wise)	Executing Agency	Details of the Developmental work recommended by the MLA and approved	Total amt. Sanctioned	Date of Beginning of the work	Date of Completion of the work	Name of Contractor	Total amount Spent
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
1	2008-09	Released - 491000, Spent - 0, Balance - 491000	BSES-RPL	Location under finalisation in consultation with Hon'ble MLA	491000	to be awarded	to be awarded	Awarded after finalisation	0

FINANCIAL AND PHYSICAL PROGRESS UNDER MLALAD SCHEME FOR THE YEAR 2008-09 ONWARDS

Name of MLA: Sh Nand Kishore

Name & No. of A/C / Ward:

Vikaspuri (31)

Sr. No.	Year	Total Amt. allocated released/ spent and balance (year wise)	Executing Agency	Details of the Developmental work recommended by the MLA and approved	Total amt. Sanctioned	Date of Beginning of the work	Date of Completion of the work	Name of Contractor	Total amount Spent
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
1	2010-11	Released - 875000, Spent - 0, Balance - 875000	BSES-RPL	Location under finalisation in consultation with Hon'ble MLA	875000	to be awarded	to be awarded	Aawarded after finalisation	0

FINANCIAL AND PHYSICAL PROGRESS UNDER MLALAD SCHEME FOR THE YEAR 2008-09 ONWARDS

Name of MLA: Sh Mukesh Sharma

Name & No. of A/C / Ward:

Uttam Nagar (32)

Sr. No.	Year	Total Amt. allocated released/ spent and balance (year wise)	Executing Agency	Details of the Developmental work recommended by the MLA and approved	Total amt. Sanctioned	Date of Beginning of the work	Date of Completion of the work	Name of Contractor	Total amount Spent
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
1	2008-09	Released - 2596000, Spent - 2518303, Balance - 77697	BSES-RPL	Providing Decorative Fittings in the Constituency of MLA Sh Mukesh Sharma (241 fitting)	2596000	9/4/2008	10/4/2008	M/S Sweka Power Tech	2518303
2	2008-09	Released - 841000, Spent - 736932, Balance - 104068	BSES-RPL	Providing 12 Mtr High Mast Light in the Constituency of Sh Mukesh Sharma, MLA.	841000	9/25/2008	10/7/2008	M/S Sweka Power Tech	736932
3	2008-09	Released - 2306000, Spent - 1895291, Balance - 410709	BSES-RPL	Providing 500nos HPSV 70W Street Lights in constituency of MLA Sh.Mukesh Sharma.	2306000	9/4/2008	10/30/2008	M/S Gupta Traders	1895291
4	2009-10	Released - 1139000, Spent - 791703, Balance - 347297	BSES-RPL	Providing street lights in the constituency of MLA Sh Mukesh Sharma (200 fitting)	1139000	11/13/2009	2/26/2011	M/S Shri Guru Nanak Electricals	791703

FINANCIAL AND PHYSICAL PROGRESS UNDER MLALAD SCHEME FOR THE YEAR 2008-09 ONWARDS

Name of MLA: Sh Malaram Gangwal

Name & No. of A/C / Ward:

Madipur (26)

Sr. No.	Year	Total Amt. allocated released/ spent and balance (year wise)	Executing Agency	Details of the Developmental work recommended by the MLA and approved	Total amt. Sanctioned	Date of Beginning of the work	Date of Completion of the work	Name of Contractor	Total amount Spent
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
1	2009-10	Released - 1792000, Spent - 0, Balance - 1792000	BSES-RPL	Location under finalisation in consultation with Hon'ble MLA	1792000	to be awarded	to be awarded	Aawarded after finalisation	0

Name of MLA: Sh Karan Singh Tanwar

Name & No. of A/C / Ward:

Delhi Cantt. (38)

Sr. No.	Year	Total Amt. allocated released/ spent and balance (year wise)	Executing Agency	Details of the Developmental work recommended by the MLA and approved	Total amt. Sanctioned	Date of Beginning of the work	Date of Completion of the work	Name of Contractor	Total amount Spent
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
1	2008-09	Released - 282000, Spent - 195428, Balance - 86572	BSES-RPL	Providing HPSV fittings in constituency of Sh K.S. Tanwar, MLA. (50 fitting)	282000	9/3/2008	2/17/2009	M/S A.P. Associate	195428
2	2008-09	Released - 534000, Spent - 406238, Balance - 127762	BSES-RPL	Providing 04 nos High Mast lights 11mtr in constituency of Sh K.S. Tanwar, MLA.	534000	11/2/2008	11/27/2008	M/S Sweka Power Tech	406238
3	2008-09	Released - 841000, Spent - 552699, Balance - 288301	BSES-RPL	Installation of 3 nos of 12 High Mast in RK Puram.	841000	11/2/2008	11/28/2008	M/S Sweka Power Tech	552699
4	2008-09	Released - 1984000, Spent - 1651075, Balance - 332925	BSES-RPL	Providing of street light at Mahara (60 fitting)	1984000	8/26/2008	7/15/2009	M/S Madhu Electro Works Pvt Ltd	1651075
5	2008-09	Released - 441000, Spent - 0, Balance - 441000	BSES-RPL	Location under finalisation in consultation with Hon'ble MLA	441000	to be awarded	to be awarded	Aawarded after finalisation	0
6	2008-09	Released - 238000, Spent - 0, Balance - 238000	BSES-RPL	Location under finalisation in consultation with Hon'ble MLA	238000	to be awarded	to be awarded	Aawarded after finalisation	0
7	2008-09	Released - 41000, Spent - 0, Balance - 41000	BSES-RPL	Location under finalisation in consultation with Hon'ble MLA	41000	to be awarded	to be awarded	Aawarded after finalisation	0
8	2008-09	Released - 74000, Spent - 0, Balance - 74000	BSES-RPL	Location under finalisation in consultation with Hon'ble MLA	74000	to be awarded	to be awarded	Aawarded after finalisation	0

FINANCIAL AND PHYSICAL PROGRESS UNDER MLALAD SCHEME FOR THE YEAR 2008-09 ONWARDS

Name of MLA: Sh H. S. Balli

Name & No. of A/C / Ward:

Hari Nagar (28)

Sr. No.	Year	Total Amt. allocated released/ spent and balance (year wise)	Executing Agency	Details of the Developmental work recommended by the MLA and approved	Total amt. Sanctioned	Date of Beginning of the work	Date of Completion of the work	Name of Contractor	Total amount Spent
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
1	2008-09	Released - 1000000, Spent - 763257, Balance - 236743	BSES-RPL	Installation of 400 Nos 70W HPSV fittings in Constituency of Sh.H.S.Balli, MLA	1000000	11/27/2008	5/28/2009	M/S A.P. Associate	763257

FINANCIAL AND PHYSICAL PROGRESS UNDER MLALAD SCHEME FOR THE YEAR 2008-09 ONWARDS

Name of MLA: Sh Bijender Singh

Name & No. of A/C / Ward:

Nangloi Jat (11)

Sr. No.	Year	Total Amt. allocated released/ spent and balance (year wise)	Executing Agency	Details of the Developmental work recommended by the MLA and approved	Total amt. Sanctioned	Date of Beginning of the work	Date of Completion of the work	Name of Contractor	Total amount Spent
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
1	2008-09	Released - 2355000, Spent - 1492782, Balance - 862218	BSES-RPL	Prov. street light fittings from MLA fund in Nangloi (200 fitting)	2355000	11/5/2008	4/1/2011	M/S Gupta Traders	1492782

FINANCIAL AND PHYSICAL PROGRESS UNDER MLALAD SCHEME FOR THE YEAR 2008-09 ONWARDS

Name of MLA: Sh Balram Tanwar

Name & No. of A/C / Ward:

Chhatarpur (46)

Sr. No.	Year	Total Amt. allocated released/ spent and balance (year wise)	Executing Agency	Details of the Developmental work recommended by the MLA and approved	Total amt. Sanctioned	Date of Beginning of the work	Date of Completion of the work	Name of Contractor	Total amount Spent
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
1	2009-10	Released - 5959000, Spent - 0, Balance - 5959000	BSES-RPL	Provision of Street Lighting (540 fitting)	5959000	12/17/2009	WIP	M/S BL Construction Company	0
2	2009-10	Released - 1400000, Spent - 0, Balance - 1400000	BSES-RPL	Location under finalisation in consultation with Hon'ble MLA	1400000	to be awarded	to be awarded	Aawarded after finalisation	0

FINANCIAL AND PHYSICAL PROGRESS UNDER MLALAD SCHEME FOR THE YEAR 2008-09 ONWARDS

Name of MLA: Sh Arvinder Singh

Name & No. of A/C / Ward:

Devli (47)

Sr. No.	Year	Total Amt. allocated released/ spent and balance (year wise)	Executing Agency	Details of the Developmental work recommended by the MLA and approved	Total amt. Sanctioned	Date of Beginning of the work	Date of Completion of the work	Name of Contractor	Total amount Spent
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
1	2010-11	Released - 3646000, Spent - 2070501, Balance - 1575499	BSES-RPL	Providing new street lights in khanpur (350 fitting)	3646000	8/1/2010	3/15/2011	M/S Spark Utility Services Pvt Ltd.	2070501